

Edgewood Elementary


PROGRAM MANAGER: Hoar Program Management (HPM)
 ARCHITECT: Goodwyn Mills & Cawood (GMC)



Package A: Completed August 7, 2018 Total Cost to Construct: \$2,508,108*
Contractor: Duncan & Thompson Construction
Scope: Entry modifications and interior upgrades to classrooms and corridors throughout.
Status: Awaiting Final Punch List Completion and Close-out Documents

Package B: Construction Construction Cost: \$6,772,651*
Contractor: Amason & Associates, Inc.
Scope: 4 Classroom Addition, Expanded Cafeteria, Serving and Kitchen Upgrades
 Electrical Upgrades, Roofing Upgrades & Media Center Carpet

Progress Status: In Construction



*Indicates a cumulative total for all Elementary Schools

ACHIEVEMENTS:

- ✓ Windows
- ✓ Exterior Brick
- ✓ 2nd Floor Overhead Rough-In
- ✓ Overhead Inspection
- ✓ Finishes
- ✓ Contractor Punch

NEXT STEPS:

- Architect Punch
- Final Inspection
- Punch List Completion

CLOSURES & SHUTDOWNS:

- Fire Alarm Testing associated with Final Inspection (02/25/20).



Edgewood Elementary Package B

Progress Photos

Exterior Elevation



Edgewood Elementary Package B

Progress Photos

Corridor Finishes



Classroom

