

Homewood High School



Package	Status / % Complete	Construction Start/ Completion	Construction Budget
Demolition	Complete / 100%	06/2018 through 10/2018	\$1,538,508 (Final)
Steel Procurement	Construction / 5%	06/2018 through 05/2019	\$1,272,252 (Current)
Phase 1 – Building Addition	Construction / 5%	10/2018 through 02/2020	\$29,500,000 (Current)
Phase 2 - Renovations	Design / 80%	05/2019 through 08/2019	\$4.9MM (Estimate)

Progress

