


Hall - Kent Elementary

PROGRAM MANAGER: Hoar Program Management (HPM)
 ARCHITECT: Goodwyn Mills & Cawood (GMC)



Package A: Completed August 7, 2018 Total Cost to Construct: \$2,508,108*
Contractor: Duncan & Thompson Construction
Scope: Entry modifications and interior upgrades to classrooms and corridors throughout.
Status: Awaiting Final Punch List Completion and Close-out Documents

Package B: Design Phase Construction Budget: \$8,596,172*
Contractor: TBD
Scope: 6 Classroom Addition, Roofing Upgrades & Media Center Carpet
Progress Status:



* Indicates cumulative total for all Elementary Schools

ACHIEVEMENTS:

- ✓ Site/Boundary Survey
- ✓ Schematic Design Submittal to Alabama Building Commission
- ✓ Alabama Building Commission Schematic Approval
- ✓ Schematic Budget Check
- ✓ Planning Commission Submittal
- ✓ Preliminary Submittal Approval
- ✓ Final Design Submittal
- ✓ Advertise for Bid

NEXT STEPS:

- Final ABC Design Approval
- Bid
- Bid Award
- Contractor NTP

CLOSURES & SHUTDOWNS:

- N/A

