

# Waldrop Stadium Track Reconstruction

PROGRAM MANAGER: Hoar Program Management (HPM)  
 ARCHITECT: Holcomb Norton Partners

## Construction (Demo and Paving)

Completed September 4, 2018 Total Cost to Construct: \$653,589

**Contractor:** Coston General Contractors, LLC

**Scope:** Remove and replace existing track and sub base. Add new paving as track base, remove shrubs around track, add new sprint lane, modify D-Zones, improve drainage, Add Power, Water, and Data at infield/sidelines.


**Status:** Awaiting Final Punch List Completion and Close-out Documents

**Surface Installation:** In Construction Construction Budget: \$383,005

**Contractor:** Beynon Sports

**Scope:** Install New Beynon BSS 1000 13mm Red Embedded Track Surfacing & striping

## Progress Status:



### ACHIEVEMENTS:

- ✓ Contractor Mobilization
- ✓ Removal of existing track surface
- ✓ Removal of existing sub-base
- ✓ Install new Concrete curb
- ✓ Sub-grade/base replacement and compaction
- ✓ Finish Asphalt
- ✓ Prepare for Track Surface

### NEXT STEPS:

- Install Track Surface
- Project Completion

### CLOSURES & SHUTDOWNS:

- N/A

