

Program Wide Security Cameras Upgrade

PROGRAM MANAGER: Hoar Program Management (HPM)
 ARCHITECT/ ENGINEER: Bernhard TME
 CONTRACTOR: TBD

SCOPE OVERVIEW:


Update Existing Security Cameras and Interface, Interface cameras with access control security, provide additional security cameras to address gaps in current coverage.

CONTRACT RECAP:	Projected Start	Executed CO	Projected Finish
• Contract Amount	\$1,000,845	TBD	TBD
• Contract Schedule	April 2019	TBD	February 2020

Example



Progress Status: Bid Phase



ACHIEVEMENTS:

- ✓ ABC Drawing Submission
- ✓ ABC Drawing Approval

NEXT STEPS:

- Bid – 03/06/19
- Bid Approval
- Contract Execution
- Start Construction

CLOSURES & SHUTDOWNS:

- N/A